GOVERNMENT OF MADRAS. Sectt. II-28—50,006—12-6-53.

(195) Department.

Endorsement
D.O.
Memorandum
Lodged

Dated 195 .

FURTHER PAPERS.

Department.	Number.	Series.	Date.

(C.No.2742X(E)55)

75, Lloyds Road,
Royapettah,
Madras-14.

Extract taken from the letter of Sri K.S. Hegde, M.P., Advocate Dated 21.12.55.

x x x

x x

2. Mangalore is expected to get Jog power by the end of March, 1956. According to present calcualtion the bulk of the available supply will have to be distributed in the Mangalore town. I understand the Mangalore Electric Supply Company is not in a positio to take over the load and distribute the same. They haven't got the necessary sub-stations nor the other required materials. Unless they equip themselves sufficiently early the bulk supply that we may receive from Jog cannot be properly utilised. Hence it may be necessary to impress upon the Company to keep itself in readiness for receiving and distributing the supply. I hope the necessary steps will be taken in this direction.

/True extract/

S Ramachandra
Superintendent.

To
P Seshan.

30/12

C.No.2132(x)-P/55
30-12-55.

P.W.D(P-1)

Memo. No. 2132(A)-P/55-1 & 5-1-56.

Sub: Electricity - Supply of Jog power to Mangalore - Distribution by Mangalore Electric Supply Co. Ltd. -

Ref: From Sri K.S. Hegde, M.P., letter dt 21-12-55

An extract from the reference cited is forwarded to the CE/G. for early remarks, thro' the CE(E).

Sd/- 5/1/56

Sd/- 5/1/56

Revert.

Pl. issue.

Sd/- 5.1.56.

p-1 of

draft Sd/- 5.1.56

To: The CE/G. } with copy of
Copy to the CE(E). } p. 1 of.

E.R. to the CE/G. on 3/2/56.

Electricity Department.

From
Sri K.M.Kuruvilla,
Chief Electrical Inspector
to Government,157,Mount Road,
Madras-2.

To
The Secretary to Government,
Public Works Department,
Through/The Chief Engineer
for Electricity,Madras-2.

No: 51 R/56-4 dated 20-2-56.

Sir,

Sub: Electricity - Supply of Jog Power to Mangalore - distribution by the Mangalore licensee - regarding.
Ref: Public Works Memorandum No.2132 (X)P/55-1 dated 5-1-56 with copy to the Chief Engineer (Electricity)

p.3 ante

-:-

With reference to the above I enclose herewith a copy of licensee's letter No.MAN/350/74 dated 10-2-56 for kind information of Government. — pp. 7, 8 ante

2. In spite of the difficulties expressed therein, the licensee reports that the company is making arrangements to augment the capacity of substations and mains as much as possible within the limited period, so that the benefit of bulk Hydro Electric supply that may become available could be passed on to the Public of Mangalore. It is also reported that the company has placed an order for 4 numbers 100 KVA 11 KV/400 V 3 phase Delta/Star, English Electric Outdoor transformers with M/s Modi & Modi, Madras ex-a consignment

p.t.o.

expected in March 1956. These arrangements of the licensee may be considered to be satisfactory.

3 Regarding the erection of the 11 KV Interconnecting Feeder between the 110 KV receiving Station and the licensees Power House and the rates for supply etc., mentioned in the licensee's letter the same will be commented upon by the Chief Engineer for Electricity.

Yours faithfully,

21/2/56

Chief Electrical Inspector to Government.

tsv.20-2-56.

Copy to the Chief Engineer for Electricity With a copy of enclosure.
In the penultimate para of the letter the licensee has stated that the work on the interconnecting 11 K.V. line between the Licensee's Power House and Government 110 KV receiving station has not yet been taken up and that the Licensee has not been advised of the rates, extent and point of supply. Action on these may kindly be taken.

Copy of letter No.350/74 dated 10-2-56 From The Mangalore Electric Supply Company Ltd., Mangalore-1 To The Chief Electrical Inspector to Government, Madras-2.

-:-

Sub: Supply of Bulk Hydro-electric Energy at Mangalore.

-:-

With further reference to my letter Ref.No.MAN/Camp/25/44 dated 22nd January, 1956, I beg to advise you that this company has not so far received any definite indication from the Electricity Department, Government of Madras, as to when and how the Bulk Hydro-electric supply would be made available to this Company for distribution at Mangalore. You are probably aware that although the main 110 KV line between Mysore Border and Mangalore has been completed and the 110 KV Receiving Station at Maroli near Mangalore is nearing completion, the Electricity Department, Madras, have not so far taken on hand the construction of the interconnecting Feeder at 11 KV between the Receiving Station and the Company's Power House, in spite of repeated requests. Without this interconnecting Feeder, the Company will not be able to avail the Bulk supply.

2. The Company had prepared early in 1955 a scheme for the reorganisation of mains and substations to distribute the increased supply and was considering ways and means of raising the requisite finance, but the programme had to be kept in abeyance with the receipt in May, 1955 of the Notice of Acquisition of the Undertaking. With the postponement of acquisition in December, 1955, and with the reported possibility of Bulk Supply at an earlier date, the Company is placed in a little awkward position. But the Company is making arrangements to augment the capacity of Substations and mains as much as possible within the limited period,

p.t.o.

so that the benefit of Bulk supply that may become available could be passed on to the Public of Mangalore.

It may not be out of place to mention that this Company has placed an order for four 100 KVA 11 KV/400 Volts Three Phase, Delta/Star English Electric Outdoor Transformers with Messrs Modi & Modi Madras ex a consignment expected in March 1956.

In the meantime, it is requested that the Electricity Department may be urged to complete the interconnecting Feeder between the main 110 KV Receiving Station and the Company's Power House, and advise the Company of the Rates, Extent and the Point of Delivery of Bulk Supply.

This also acknowledges your letter No.51 R/56-2 dated 6-2-56 received by me to-day.

/true copy/

V. Sangam 21/2

Divisional Electrical Engineer
(Acquisition).

tsv.21-2-56.

21.2



GOVERNMENT ELECTRICITY DEPARTMENT.

Office of the
Chief Engineer for Electricity,
157, Mount Road, Madras. 2.

Endorsement No. 220 L/56-4 dated 13-3-56.

Sub: Electricity--Supply of Jog power to Mangalore--Distribution by the Mangalore Licensee--Regarding.

Ref: From the Chief Electrical Inspector to Government letter No.5IR/56-4 dated 20-2-56 to Government. pp 5-6 ante.

::::

1) Forwarded to the Secretary to Government, Public Works Department, Madras.

2) Regarding the erection of the 11 K.V. interconnecting feeder between the departmental 110 K.V. receiving station and the licensee's Power House, I am to state that necessary action in this behalf is being taken and a draft agreement in respect of bulk supply is also being sent to licensee separately. Proposals for rates of supply applicable in the South Kanara area including the licensee's and other H.T. consumers will be sent to Government separately.

for Chief Engineer for Electricity.

To
The Secretary to Government,
Public Works Department,
Madras.

Pdk.15-3.

P.W.D (P1)

Letter No. 2132(2)-P/55-2 Dt. 24-3-56

Pl. issue
24.3.56.

To:

Sri K. S. Hegde, M.P.,
75, Lloyds Road,
Royapettah, Madras-14.

Sir,

Sub: Electricity - Supply of Tg power to Mangalore distribution by Mangalore Electric Supply Co. Ltd.

Extract on p 1 cf.

Ref: Your letter dated 21.12.55 ✓.

p. 1 cf.

With reference to paragraph (2) of your letter cited, I am directed to state that it has been reported to Govt. that the Mangalore Electric Supply Co. Ltd are making arrangements to augment the capacity of sub-stations and mains as much as possible ~~within the limited period~~, so that the benefit of bulk hydro-electric power that may become available could be passed on to the public of Mangalore. It has also been reported that the Company has placed an order for 4 x 100 K.V.A. transformers and that they are expected

Extract on pp. 5-6 cf.

CENTRAL DESPATCH BRANCH
Despatched by
28/3
Date 1956. Despatcher's Initials.

shortly. I am to add, viz this connection, last necessary action is also being taken by the Asst. Engr. Supt. for the erection of a 11 K.V. inter-connecting feeder between the departmental 110 K.V. receiving station and the licensee's power house.

22.3.56.

22/3/56 23/3/56

X on p. 7 cf.

C.T. BRANCH

Date 28/3

Copy to the CE/G - w.r.t. his Lr. No. SI R. 564 dated 20/2/56 - Asst.

Asst. Copy on p. 9 of 7.

The CE(E) - w.r.t. this Asst. No. 220 E/56-4 dt. 13-3-56.

Note: Please see the extract from the letter from Sri K.S. Hegde, K.P., on p. 1 cf, the memo to the CE/G on p. 3 cf, his reply thereto on pp. 5-6 cf. and the Asst. of the CE(E) thereon on p. 9 cf. The K.P. may be informed as in the draft letter above sent for consideration. No action seems called for in this file with reference to A on p. 9 ante cf.

22.3.56 23/3/56 DS 24.3.56

NO Lr 24.3.56

1743 E/51

22/3/56 23/3/56